

WATER SAVING PROJECTS 2017/2018 (Progress Report from 1/8/2018 until 8/8/2018)									
No	Section	Projects	Person In-Charge	Implementation Date	Status	Expected Saving Per Month (m ³)	Accumulated Water Saving August 2018 (m ³)		
1	Bleaching	1) Revised flow rate 1st section washer for wash box no 1 and 3 at CBR D4	Joanne / Fadzil	August 2017	Completed	200	50		
		2) Skip 2nd time bleaching process during SSB for item which need 2 time pre treatment	HP Lee / Cheah	June 2018	Not applicable	-	-		
		3) Active kleen to skip stenter rinse	HP Lee / Cheah	June 2018	Not applicable	-	-		
		4) Reuse water pond for cleaning at CBRD1 and MZD1	Cheah / John	March 2018	Completed	20	6		
		5) Skip bleaching process for ST7018 medium to dark color	HP Lee / Azman	August 2018	Completed	Under Study	0		
2	Dyehouse	1) Improve Washing Fastness of SV 475 UP DA Finish by low temperature curing resin	CM Tai / Joanne	August 2017	Completed	80	22		
		2) Use water from boiler pond for pad steam floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	260		
		3) Use water from boiler pond for pad dry floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	260		
		4) Use water from boiler pond for Dyehouse Chemical Preparation area cleaning	CM Tai / Rodzi	October 2017	Completed	16	4		
		5) To collect the clean water from jet dye process	John / CM Tai	June 2018	Under Study	Under Study	0		
3	Finishing	1) Install timer for auto cleaning shower valve at finishing auto dispenser	Najib / Faizal / BH Lee	October 2017	Completed	280	56		
		2) C600 for M&S to skip OBA padding	LH Lim / Lawrence	March 2018	Completed	20	6		
		3) To skip sanforize for TC LW (PC/PZ) and CVC LW flexistrech	Najib / Faizal	August 2018	Completed	Under Study	0		
		4) To skip stenter rinsing for HP finish	Najib / Faizal	August 2018	Completed	Under Study	0		
4	General	1) Skip dyeing process at Dyehouse (Pigment Dyeing Project)	Joanne / Najib / CM Tai / Cheah	October 2017	Completed	1700	40		
		2) Boiler pond water to Bleaching	Jaya Paul / Selvakumar MH Cheng / John	April 2018	Completed	12,000	3,516		
		3) RO water product plant Brine water recover back to water reservoir	John	June 2017	Completed	6000	1,600		
Total Expected Water Saving per moth (m³) =						22,216			
	New project							Total Accumulated Water Saving August 2018 (m³) =	5,820