| WA | TER SAVIN | G PROJECTS 2017/2018 (Progress Report from 1/12/2018 until 2 | 7/12/2018) | | | | |
|----|-----------|---|---|---|-------------|--|--|
| No | Section | Projects | Person In-Charge | Implementation Date | Status | Expected Water Saving (m³/month) | Accumulated Water Saving December 2018 (m³) |
| 1 | Bleaching | 1) Revised flow rate 1st section washer for wash box no 1 and 3 at CBR D4 | Joanne / Fadzil | August 2017 | Completed | 200 | 180 |
| | | 2) Reuse water pond for cleaning at CBRD1 and MZD1 | Chean / John | March 2018 | Completed | 20 | 17 |
| | | 3) Skip bleaching process for ST7018 medium to dark color | HP Lee / Azman | August 2018 | Completed | 260 | 235 |
| | | 4) To skip stenter rinse for HP finish | HP Lee / Azman | August 2018 | Completed | 900 | 810 |
| | | 5) To control showering rate at SSB for High Viscose and C525 order | HP Lee / Cheah | December 2018 | Under Study | Under Study | 0 |
| 2 | Dyehouse | Improve Washing Fastness of SV 475 UP DA Finish by low temperture curing resin | CM Tai / Joanne | August 2017 | Completed | 80 | 70 |
| | | Use water from boiler pond for pad steam floor and machine cleaning | CM Tai / Rodzi | October 2017 | Completed | 950 | 850 |
| | | 3) Use water from boiler pond for pad dry floor and machine cleaning | CM Tai / Rodzi | October 2017 | Completed | 950 | 850 |
| | | 4) Use water from boiler pond for Dyehouse Chemical Prepartion area cleaning | CM Tai / Rodzi | October 2017 | Completed | 16 | 14 |
| | | 5) To collect the clean water from jet dye process | John / CM Tai | December 2018 | Under Study | Under Study | 0 |
| 3 | Finishing | Install timer for auto cleaning shower valve at finishing auto dispenser | Najib / Faizal / BH Lee | October 2017 | Completed | 280 | 250 |
| | | 2) C600 for M&S to skip OBA padding | LH Lim / Lawrence | March 2018 | Completed | 20 | 17 |
| | | 3) To skip sanforize for TC LW (PC/PZ) and CVC LW flexistrech | Najib / Faizal | August 2018 | Completed | 1800 | 1,620 |
| | | 4) To study resin stenter chemical valve overflow | Faizal / Fauzey | December 2018 | Under Study | Under Study | 0 |
| 4 | General | 1) Skip dyeing process at Dyehouse (Pigment Dyeing Project) | Joanne / Najib / CM Tai / Cheah | October 2017 | Completed | 1700 | 40 |
| | | 2) Boiler pond water to Bleaching | Jaya Paul / Selvakumar MH Cheng / John | April 2018 | Completed | 12,000 | 9,079 |
| | | 3) RO water product plant Brine water recover back to water reservoir | John | June 2017 | Completed | 6000 | 5,400 |
| | | | | Expected Water Saving (m³/month) = 25,176 | | | |
| | | | Accumulated Water Saving December 2018 (m³) = | | | | 19,432 |