

| WATER SAVING PROJECTS 2018/2019 (Progress Report from 1/8/2019 until 15/8/2019) | | | | | | | |
|---|-----------|---|-----------------------------|---------------------|-------------|---|--|
| No | Section | Projects | Person In-Charge | Implementation Date | Status | Expected Water Saving (m ³ /month) | Accumulated Water Saving August 2019 (m ³) |
| 1 | Bleaching | 1) To stop machine 1 day for each machine CBR and MZ for every week | Azman / HP Lee | January 2019 | Implemented | 1,800 | 2,121 |
| | | 2) To control goller machine water level | Azman / Syafiq | August 2019 | Under Study | Under Study | 0 |
| 2 | Finishing | 1) To skip sanforize for TC LW (PC/PZ) and CVC LW flexistrech | Najib / Faizal | August 2018 | Completed | 1,800 | 900 |
| | | 2) To study resin stenter chemical valve overflow | Faizal / Fauzey | August 2019 | Under Study | Under Study | 0 |
| | | 3) To install flow meter for showering at Sanforize Machine | Fauzey / Johnny | August 2019 | Under Study | Under Study | 0 |
| | | 4) Double washing for Finishing Chemical Preparation | Fauzey / Shaik | May 2019 | Implemented | Under Study | 54 |
| | | 5) To monitor efficiency of chemical preparation (reduce wastage) | Fauzey / Faizal | Sept 2019 | Under Study | Under Study | 0 |
| 3 | Printing | 1) Reuse recyle pond water instead of fresh water to wash and clean sequege by high water pressure pump (To modify the pressure of water) | Afzainizam / John | August 2019 | Completed | Under Study | 0 |
| | | 2) To make a standard control open valve of water at RM3 | Afzainizam / John | Sept 2019 | Under Study | Under Study | 0 |
| 4 | General | 1) Boiler pond water to Bleaching | Jaya Paul / Selvakumar John | April 2018 | Completed | 12,000 | 8,847 |
| | | 2) Water from COGEN Cooling Tower to recover | John / Rodzi | Sept 2019 | In progress | 1,000 | 0 |
| | | 3) To collect more water from Sanforize Machine | John / Rodzi | May 2019 | Completed | 2,400 | 1,080 |
| | | 4) Lamination to install rotar flow meter to control water usage | John / Rodzi | March 2019 | Completed | 3,000 | 2,027 |
| | | 5) Boler rain water to recover | John / Rodzi | Sept 2019 | In progress | 2,000 | 0 |
| | | 6) To create awareness among all employee about water saving and SOP follow up at production | Selva / All Head Dept | February 2019 | Intangible | Intangible | Intangible |
| Expected Water Saving (m³/month) = | | | | | | 24,000 | |
| Accumulated Water Saving August 2019 (m³) = | | | | | | | 15,029 |