	ING PROJECTS 2016/2017 (Progress Report from 1/9/2017 until 2	111512011)				
Section	Projects	Person In-Charge	Implementation Date	Status	Expected Saving Per Month (m³)	Accumulated Water Savin September 20 (m³)
Bleaching	1) Re-use caustic recovery evaporated water for Mercerize	MH Cheng	End July 2016	Completed	2,456	1,430
	2) Re-use CBR D1 last section washer water to front section	Azman	10-May-16	Completed	1,491	1,400
	3) Re-use SSB last section washer water to second section last washer	Azman	August 2016 (Implemented)	Completed	1,056	500
	4) Repair leaking washers at CBR & MZ	Azman	10-May-16	Continuos Process	Intangible	Intangible
	5) Reuse water for CBR D1 steamer conveyor system	MH Cheng	July 2016	Completed	138	137
	6) Auto showering for CBR D1 and CBR D4	Azman / BH Lee	August 2016 (Implemented)	Completed	Intangible	Intangible
	7) Auto showering for stenter filter cleaning at mercerize	Azman / BH Lee	December 2016	Completed	Intangible	Intangible
	8) Re-use pond water for cyclone at CBR-D2	Azman / MH Cheng	End January 2017	Completed	Intangible	Intangible
	Re-use pond water for floor cleaning at chemical preparation area	MH Cheng / Rodzi	March 2017	Completed	Intangible	Intangible
	10) Re-use pond water for floor cleaning at machine site	Azman/MH Cheng	January 2017	Completed	Intangible	Intangible
	11) Revised flow rate 1st section washer for wash box no 1 and 3 at CBR D4	Joanne / Fadzil	August 2017	Completed	200	170
2 Dyehouse 3 Finishing 4 Printing	1) Install dummy inside pad steam washer (PSD3)(1st & 2nd washer)	Johnny	End August 2016	Completed	43	40
		Atif	May 2016 (Test)	Completed	-	-
	Re-use water from last washers of PSD3 to washer no 2 of PSD3	CM Tai / MH Cheng	August 2016 (Implemented)	Completed	1,050	806
	<ol> <li>Reduce flow rate for light weight for pad steam by 20 % for PSD3 &amp; PSD1 (DV/DR) (light colour and light weight)</li> </ol>	CM Tai	May - June 2016	Completed	336	210
	4) Reuse Boiler pond water for DH colour service (cleaning)	MH Cheng	End June 2016	Completed	Intangible	Intangible
	5) Auto showering for PSD4 wash boxes	CM Tai / BH Lee	Mid October 2016	Completed	400	80
	6) Auto showering for water seal at PSD2, PSD3 & PSD4	CM Tai / BH Lee	November 2016	Completed	Intangible	Intangible
	7) Repair leaking washer at pad steam	CM Tai	December 2016	Continuos Process	Intangible	Intangible
	Re-use pond water for floor cleaning at auto reactive area     Pl Improve Washing Fastness of SV 475 UP DA Finish by low	MH Cheng / CM Tai  CM Tai / Joanne	February 2017 August 2017	Completed Completed	Intangible 80	Intangible 69
	temperture curing resin 10) Use water from boiler pond for pad steam floor and machine	CM Tai / Zamri /	October 2017	In progress	950	0
	cleaning	Rodzi CM Tai / Zamri /				0
	Use water from boiler pond for pad dry floor and machine cleaning     Use water from boiler pond for Dyehouse Chemical Prepartion	Rođzi CM Tai / Zamri /	October 2017	In progress	950	-
	area cleaning	Rođzi	October 2017	In progress	16	0
		Najib	May 2016	Completed	400	145
	2) Reduce two step processes (yarn dye)	Najib	June 2016	Completed	400	280
	3 ) Recycle boiler pond water for cleaning sanforize	MH Cheng	End June 2016	Completed	Intangible	Intangible
	4) Recycle boiler pond water for cleaning Fin colour service area	MH Cheng	November 2016 October 2017	Completed Under Study	Intangible Intangible	Intangible Intangible
	Reduce 2 step process by step OBA second padding     Install timer for auto cleaning shower valve at finishing auto dispenser	MH Cheng / Najib Najib / Faizal / BH Lee	October 2017	In progress	280	Intangible 0
	Use water from boiler pond for floor cleaning	MH Cheng	October 2016	Completed	Intangible	Intangible
General	Extend Gardening pipe from A & B block to car park area	MH Cheng	June 2016	Completed	Intangible	Intangible
	Re-use treated water for polymer preparation at dewatering plant	Selvakumar	June 2016	Completed	390	350
	3) Use waste water for toilet cleaning ( Production Toilet and Jet Dye toilet)	MH Cheng	End June 2016	Completed	Intangible	Intangible
	4) Use treated water to shoot the floating sludge at ASM1	MH Cheng	End June 2016	Completed	Intangible	Intangible
	5) Re-used Co Gen RO back wash water from Multi media & carbon filter for production	MH Cheng	October 2016	Completed	780	700
	6) Skip dyeing process at Dyehouse (Pigment Dyeing Project)	Joanne / Najib / CM Tai / Cheah / Zamri	October 2017	In progress	1700	33
	7) Reuse of blower water from Cogen Plant at Bleaching Section for CBR Machine	Jaya Paul / Selvakumar / MH Cheng / John / Areeb	October 2017	Under Study	Under Study	0
	8) RO water product plant Brine water recover back to water reservoir	John	June 2017	Completed	6000	5042
			Total Expected Water Sa	ving ner moth (m³) =	19,116	
			Total Accumulated Water Saving September 2017 (m <sup>3</sup> ) =			