

WATER SAVING PROJECTS 2017/2018 (Progress Report from 1/2/2018 until 13/2/2018)							
No	Section	Projects	Person In-Charge	Implementation Date	Status	Expected Saving Per Month (m ³)	Accumulated Water Saving February 2018 (m ³)
1	Bleaching	1) Revised flow rate 1st section washer for wash box no 1 and 3 at CBR D4	Joanne / Fadzil	August 2017	Completed	200	86
		2) Yarn dye to skip 2 washer	HP Lee / Cheah	February 2018	In progress	Under Study	0
		3) Active klean to skip stenter rinse	HP Lee / Cheah	February 2018	Under Study	Under Study	0
2	Dyehouse	1) Improve Washing Fastness of SV 475 UP DA Finish by low temperature curing resin	CM Tai / Joanne	August 2017	Completed	80	35
		2) Use water from boiler pond for pad steam floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	412
		3) Use water from boiler pond for pad dry floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	412
		4) Use water from boiler pond for Dyehouse Chemical Preparation area cleaning	CM Tai / Rodzi	October 2017	Completed	16	8
		4) To collect the clean water from jet dye process	John / CM Tai	February 2018	Under Study	Under Study	0
3	Finishing	1) Reduce 2 step process by step OBA second padding	MH Cheng / Najib	October 2017	Under Study	Intangible	Intangible
		2) Install timer for auto cleaning shower valve at finishing auto dispenser	Najib / Faizal / BH Lee	October 2017	Completed	280	120
4	General	1) Skip dyeing process at Dyehouse (Pigment Dyeing Project)	Joanne / Najib / CM Tai / Cheah	October 2017	Completed	1700	20
		2) Reuse of blower water from Cogen Plant at Bleaching Section for CBR Machine	Jaya Paul / Selvakumar / MH Cheng / John / Areeb	October 2017	In progress	Under Study	0
		3) RO water product plant Brine water recover back to water reservoir	John	June 2017	Completed	6000	2600
Total Expected Water Saving per moth (m³) =						10,176	
Total Accumulated Water Saving February 2018 (m³) =							3,693