

WATER SAVING PROJECTS 2017/2018 (Progress Report from 1/2/2018 until 28/2/2018)							
No	Section	Projects	Person In-Charge	Implementation Date	Status	Expected Saving Per Month (m <sup>3</sup> )	Accumulated Water Saving February 2018 (m <sup>3</sup> )
1	Bleaching	1) Revised flow rate 1st section washer for wash box no 1 and 3 at CBR D4	Joanne / Fadzil	August 2017	Completed	200	185
		2) Yarn dye to skip 2 washer	HP Lee / Cheah	February 2018	In progress	Under Study	0
		3) Active klean to skip stenter rinse	HP Lee / Cheah	February 2018	Under Study	Under Study	0
2	Dyehouse	1) Improve Washing Fastness of SV 475 UP DA Finish by low temperature curing resin	CM Tai / Joanne	August 2017	Completed	80	75
		2) Use water from boiler pond for pad steam floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	855
		3) Use water from boiler pond for pad dry floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	855
		4) Use water from boiler pond for Dyehouse Chemical Preparation area cleaning	CM Tai / Rodzi	October 2017	Completed	16	15
		4) To collect the clean water from jet dye process	John / CM Tai	February 2018	Under Study	Under Study	0
3	Finishing	1) Reduce 2 step process by step OBA second padding	MH Cheng / Najib	October 2017	Under Study	Intangible	Intangible
		2) Install timer for auto cleaning shower valve at finishing auto dispenser	Najib / Faizal / BH Lee	October 2017	Completed	280	250
4	General	1) Skip dyeing process at Dyehouse (Pigment Dyeing Project)	Joanne / Najib / CM Tai / Cheah	October 2017	Completed	1700	50
		2) Reuse of blower water from Cogen Plant at Bleaching Section for CBR Machine	Jaya Paul / Selvakumar / MH Cheng / John / Areeb	October 2017	In progress	Under Study	0
		3) RO water product plant Brine water recover back to water reservoir	John	June 2017	Completed	6000	5400
<b>Total Expected Water Saving per moth (m<sup>3</sup>) =</b>						<b>10,176</b>	
<b>Total Accumulated Water Saving February 2018 (m<sup>3</sup>) =</b>							<b>7,685</b>