

WATER SAVING PROJECTS 2018/2019 (Progress Report from 1/1/2019 until 17/1/2019)							
No	Section	Projects	Person In-Charge	Implementation Date	Status	Expected Water Saving (m <sup>3</sup> /month)	Accumulated Water Saving January 2019 (m <sup>3</sup> )
1	Bleaching	1) Reuse water pond for cleaning at CBRD1 and MZD1	Ramash / John	March 2018	Completed	20	12
		2) Skip bleaching process for ST7018 medium to dark color	HP Lee / Azman	August 2018	Completed	260	146
		3) To skip stenter rinse for HP finish	HP Lee / Azman	August 2018	Completed	900	510
		4) To control showering rate at SSB for High Viscose and C525 order	HP Lee / Ramesh / Syafiq	January 2019	Under Study	Under Study	0
2	Dyehouse	1) To collect the clean water from jet dye process	KH Neoh / John	January 2019	Under Study	Under Study	0
		2) To revise process condition for certain order (remove rinsing process)	Najib / KH Neoh	TBA	Under Study	Under Study	0
3	Finishing	1) C600 for M&S to skip OBA padding	LH Lim / Lawrence	March 2018	Completed	20	12
		2) To skip sanforize for TC LW (PC/PZ) and CVC LW flexistrech	Najib / Faizal	August 2018	Completed	1800	1,040
		3) To study resin stenter chemical valve overflow	Faizal / Fauzey	February 2019	Under Study	Under Study	0
		4) To install flow meter for showering at Sanforize Machine	Fauzey / Johnny	TBA	Under Study	Under Study	0
		5) To skip rinsing for certain order require formalin reading by using resin catcher or low formalin resin	Rosnizam / Areeb	April 2019	Under Study	Under Study	0
		6) Double washing for Finishing Chemical Preparation	Fauzey / Shaik	TBA	Under Study	Under Study	0
4	Printing	1) Reuse recyle pond water instead of PBA water to wash and clean sequege by high water pressure pump	Afzainizam / John	TBA	Under Study	Under Study	0
5	General	1) Boiler pond water to Bleaching	Jaya Paul / Selvakumar MH Cheng / John	April 2018	Completed	12,000	4,177
		2) Water from COGEN Cooling Tower to recover	John / Rodzi	TBA	Under Study	Under Study	0
		3) To collect more water from Sanforize Machine	John / Rodzi	TBA	Under Study	Under Study	0
		4) Pentec 1 to install rotar flow meter to control water usage	John / Rodzi	TBA	Under Study	Under Study	0
		5) Boler rain water to recover	John / Rodzi	TBA	Under Study	Under Study	0
		6) To create awareness among all employee about water saving and SOP follow up at production	Selva / All Head Dept	TBA	Intangible	Intangible	0
<b>Expected Water Saving (m<sup>3</sup>/month) =</b>						<b>15,000</b>	
<b>Accumulated Water Saving January 2019 (m<sup>3</sup>) =</b>							<b>5,897</b>
	TBA	To be announce					
		Next Water Saving Meeting Project Follow Up on 29/1/2019					