	IEK SAVI	NG PROJECTS 2016/2017 (Progress Report from 1/12/2017 until	20/12/2017)				
Vо	Section	Projects	Person In-Charge	Implementation Date	Status	Expected Saving Per Month (m³)	Accumulated Water Saving December 2017 (m <sup>3</sup> )
1	Bleaching	1) Re-use caustic recovery evaporated water for Mercerize	MH Cheng	End July 2016	Completed	2,456	1,370
		2) Re-use CBR D1 last section washer water to front section	Azman	10-May-16	Completed	1,491	1,212
		3) Re-use SSB last section washer water to second section last washer	Azman	August 2016 (Implemented)	Completed	1,056	790
+		4) Repair leaking washers at CBR & MZ	Andrew / Fadzil	10-May-16	Continuos Process	Intangible	Intangible
		5) Reuse water for CBR D1 steamer conveyor system	MH Cheng	July 2016	Completed	138	105
		6) Auto showering for CBR D1 and CBR D4	Azman / BH Lee	August 2016 (Implemented)	Completed	Intangible	Intangible
4		7) Auto showering for stenter filter cleaning at mercerize	Azman / BH Lee	December 2016	Completed	Intangible	Intangible
-		Re-use pond water for cyclone at CBR-D2     Re-use pond water for floor cleaning at chemical preparation area	Azman / MH Cheng MH Cheng / Rodzi	End January 2017 March 2017	Completed Completed	Intangible Intangible	Intangible Intangible
		10) Re-use pond water for floor cleaning at machine site	Azman / MH Cheng	January 2017	Completed	Intangible	Intangible
		11) Revised flow rate 1st section washer for wash box no 1 and 3 at CBR D4	Joanne / Fadzil	August 2017	Completed	200	150
		12) Yarn dye to skip 2 washer	HP Lee / Cheah	February 2018	Under Study	Under Study	0
$\dashv$		13) Active kleen to skip stenter rinse	HP Lee / Cheah	February 2018	Under Study	Under Study	0
2	Dyehouse	1) Install dummy inside pad steam washer (PSD3)(1st & 2nd washer)	Johnny	End August 2016	Completed	43	30
-		2) Re-use water from last washers of PSD3 to washer no 2 of PSD3	CM Tai	May 2016 (Test) August 2016	Completed	-	
4			MH Cheng	(Implemented)	Completed	1,050	748
		<ol> <li>Reduce flow rate for light weight for pad steam by 20 % for PSD3 &amp; PSD1 (DV/DR) (light colour and light weight)</li> </ol>	CM Tai	May - June 2016	Completed	336	190
-		4) Reuse Boiler pond water for DH colour service (cleaning)	MH Cheng	End June 2016	Completed	Intangible	Intangible
$\dashv$		5) Auto showering for PSD4 wash boxes 6) Auto showering for water seal at PSD2, PSD3 & PSD4	CM Tai / BH Lee CM Tai / BH Lee	Mid October 2016 November 2016	Completed Completed	400 Intangible	300 Intangible
		7) Repair leaking washer at pad steam	CM Tai	December 2016	Continuos Process	Intangible	Intangible
		8) Re-use pond water for floor cleaning at auto reactive area	MH Cheng / CM Tai	February 2017	Completed	Intangible	Intangible
		Improve Washing Fastness of SV 475 UP DA Finish by low temperture curing resin	CM Tai / Joanne	August 2017	Completed	80	63
		10) Use water from boiler pond for pad steam floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	680
		11) Use water from boiler pond for pad dry floor and machine cleaning	CM Tai / Rodzi	October 2017	Completed	950	680
		12) Use water from boiler pond for Dyehouse Chemical Prepartion area cleaning	CM Tai / Rodzi	October 2017	Completed	16	12
		13) To collect the clean water from jet dye process	John / CM Tai	February 2018	Under Study	Under Study	0
3	Finishing	1) Continue to skip sanforize	Najib	May 2016 June 2016	Completed	400 400	135 300
-		Reduce two step processes (yarn dye)     Recycle boiler pond water for cleaning sanforize	Najib MH Cheng	End June 2016	Completed Completed	Intangible	Intangible
		4 ) Recycle boiler pond water for cleaning Fin colour service area	MH Cheng	November 2016	Completed	Intangible	Intangible
		5) Reduce 2 step process by step OBA second padding	MH Cheng / Najib	October 2017	Under Study	Intangible	Intangible
		<ol> <li>Install timer for auto cleaning shower valve at finishing auto dispenser</li> </ol>	Najib / Faizal / BH Lee	October 2017	Completed	280	210
		1) Use water from boiler pond for floor cleaning	MH Cheng	October 2016	Completed	Intangible	Intangible
5	General	1) Extend Gardening pipe from A & B block to car park area	MH Cheng	June 2016 June 2016	Completed	Intangible 390	Intangible 320
1		Re-use treated water for polymer preparation at dewatering plant     Use waste water for toilet cleaning ( Production Toilet and Jet Dye	Selvakumar	Managara Nasawan	Completed	1 0000 1 0888 T	2,504,01 38,60
		toilet)	MH Cheng	End June 2016	Completed	Intangible	Intangible
		Use treated water to shoot the floating sludge at ASM1     Re-used Co Gen RO back wash water from Multi media & carbon	MH Cheng	End June 2016	Completed	Intangible	Intangible
4		filter for production	MH Cheng Joanne / Najib / CM	October 2016	Completed	780	570
		6) Skip dyeing process at Dyehouse (Pigment Dyeing Project)	Tai / Cheah	October 2017	Completed	1700	200
		7) Reuse of blower water from Cogen Plant at Bleaching Section for CBR Machine	Jaya Paul / Selvakumar / MH Cheng / John / Areeb	October 2017	In progress	Under Study	0
		8) RO water product plant Brine water recover back to water reservoir	John	June 2017	Completed	6000	4300
				Total Expected Water Sa			12.265
				Total Accumulated	Water Saving Decer	noer 2017 (m ) =	12,365
-	Below are	e some picture for reference:					
		rr 2017 Water Saving Meeting (15/Dec/2017)	Talk by PBA (13/De	O TO			