Water Saving Project 2024/2025

No	Item	Implementation Date / Status	Person In Charge	Monthly Saving (k RM)																Water Saving (k Litres)													
				Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	8/1/2025	Estimated Monthly Saving	Targeted Monthly Saving	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	8/1/2025	Estimated Monthly Saving	Targeted Monthly Saving
1	Pigment Dyeing Project	On going	PY Lim/Kok Zhuo	11.5	34.5	79.6	17.3	50.3	30.5	35.4	24.5	10.5	17.6	8.4	7.4	1.4	40.0	50.0	67.7	201.6	305.5	111.4	318.5	195.5	245.1	232.0	99.4	166.7	79.6	70.1	13.4	200	250
2	Increase Efficiency of Existing Carbon Filter at Water Recycle Pond	Jan-24	John M	21.2	27.1	29.0	28.1	28.4	35.6	35.6	35.4	14.6	35.3	16.9	26.0	0.96	25.0	30.0	10.0	12.5	13.3	12.9	13.0	16.4	16.4	16.3	6.7	7.8	3.7	11.9	0.4	12	15
3	R3- Re-use cooling water	Feb-24	John M	-	10.9	21.8	23.7	27.3	28.4	24.2	21.0	27.0	24.0	28.5	27.4	8.0	20.0	25.0	-	5.2	10.4	11.3	13.0	12.6	10.7	9.8	9.1	8.1	9.6	13.7	4.0	10	15
4	One Bath Pretreatment for TC/CVC Hv.Wt & Lt.Wt at CBRD1	May-24	Kok Zhuo/Areeb	-	-	-	-	10.0	14.5	14.3	12.4	12.0	14.5	13.0	14.9	4.7	15.0	20.0	-	-	-	-	30.0	45.4	44.6	42.3	40.9	65.2	58.5	66.8	21.0	50	60
5	Factory site underground low pressure supply to shut off suspect leak	Aug-24	John M/PY Lim	-	-	-	-	-	-	-	1.4	1.2	2.8	2.0	1.2	0.3	2.8	3.0	-	-	-	-	-	-	-	1300	1114	2599	1856	1298	376.0	1500	2000
6	Recover "Back Wash Water " of Soft Water system	Sep-24	John M	-	-	-	-	-	-	-	-	0.65	4.7	3.1	4.1	1.3	0.8	1.0	-	-	-	-	-	-	-	-	300	2389	1575	1800	552	350	400
7	To reuse pump seal cooling water for Hisaka dyeing machine	Sep-24	EH Low	-	-	-	-	-	-	-	-	0.80	1.02	1.10	0.6	0.2	0.8	1.0		-	-	-	-	-	-	-	220	227	244	133	54.0	225	250
8	Rain water harvesting	Dec-24	John M/PY Lim	-	-	-	-	-	-	-	-	-	-	-	1.9	0.0	5.8	6.0	-	-	-	-	-	-	-	-	-	-	-	900	0.0	2700	3000
9	Reuse the water from Mercerise (Last Washer) for PVA Chemical Preparation	Under Study	PY Lim/Kok Zhuo	-	-	-	-	-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-